



Transit Detours, Iris Station, and Pinecrest Creek Relocation

May 2, 2017 Charles Wheeler/Chris Swail







Purpose of Presentation

- ➤ Outline Iris Street Station concept
- ➤ General arrangement of Iris Street bridge over LRT
- Pinecrest Creek relocation concept
- > Traffic and transit detours
- Construction staging plans for station/bridge
- Next steps in the procurement process







Background


- Current Transitway crosses Iris Street at grade
- Existing Transitway needs to be grade separated at Iris Street
- ➤ Iris Street half up and over LRT tracks/LRT half down and under Iris St is preferred
- Pinecrest Creek Culvert (120 metres) in conflict with station/tracks
- Must be relocated from east to west side of Transitway







Ottawa Pinecrest Creek Realignment at Iris Station









Iris Station Concept

- > Iris Station centered under new Iris St bridge
- Entrances on south side of Iris Street bridge east/west of LRT alignment
- No elevators.....MUPs connect to LRT platform below
- > MUPs will be winter maintained at all times
- MUP connection to NCC pathway system beside station/under bridge on west side of LRT alignment
- > New pedestrian crosswalk to cross Iris Street








Iris Station Plan





Iris Station Renderings







Iris Street Bridge

- Half up Iris St bridge means driveways east/west of valley unaffected by new grade separation
- > 2 lanes bridge , sidewalks on either side
- Crosswalk on west side of LRT connects NCC MUP at grade
- > In addition to NCC MUP connection under Iris St
- Kiss and Ride on west side of bridge (both directions)





Ottawa More Graphics from Elie (use or discard)







Ottawa Rationale for Pinecrest Creek Relocation


- ➤ EA alignment (with creek staying on east side of LRT) resulted in roller coaster ride for LRT alignment
- ➤ LRT down under Iris St bridge then up/over new Pinecrest Creek culvert:
 - LRT alignment under Iris Bridge is constrained
 - Poor ride quality for riders
 - Excessive wheel/rail wear
 - Increased maintenance costs
- Relocating creek to <u>west</u> side of LRT eliminates creek culvert north of station as an alignment constraint
- ➤ Flatter LRT alignment/same extent of creek relocation as EA concept







Ottawa Pinecrest Creek Realignment at Iris Station










Pinecrest Creek Relocation

Implications of creek relocation:

- Eliminates roller coaster alignment
- Creek can meander up to 40 metres wide
- Reduced water velocities
- Less erosion/sediment
- Improved bridge clearances for LRT
- Similar length/tree loss to EA concept just in different location







Traffic and Transit Detours


- Needed to construct bridge, LRT Station, and creek relocation
- Maintain buses on Transitway until station construction is underway
- When Transitway is closed, buses to operate to Baseline Station via Woodroffe/Iris
- Woodroffe widening/intersection improvements
- Earliest start of construction Spring 2019
- Transitway closed/buses on Iris to Baseline Summer 2022
- ➤ Detour in place for 18 months to December 2023 revenue service date







Construction - Phase 1












Construction - Phase 2





CC Transpo

OTrain




Partial Detour - Phase 3





Full Detour - Phase 4










Final Station Configuration










Woodroffe Ave Improvements



o	TTAMA LIGHT RAIL TRANSIT PROJECT CONFEDERATION WEST WOODROFFE AVAILLE TRANSIT LANSS BASILING ROAD TO IRIS STREET			400)tt	ZWZ
				di death.	One 1 Of 1	
-	-	age -man	TOP THEOUT	904 10		_
Г				The same	-	Thomas
ı				100,10	m n	Thomas or
ı				-	also .	
ı				-		
ı				133	-	test.
14	-	Total	TA DURING THE PARTY AND LOCATED	<	3	2
П	194	tearpea:			. Ny	methy
ı	**	(BATI-PORTING BOOK PARTIES BOT			-	BURNEY.
ŧ				- 33		
ľ				- 77		
					_	

- EXISTING DRIVEWAYS AT NEW SIDEWALK LOCATIONS ON WOODROFFE AVENUE TO BE REGRADED TO ACCOMMODATE GRADE LOWERING AT CURB LINE, (LIMITS TO BE DETERMINED WITH DETAILED DESIGN.)
- THIS MODIFICATION WILL BE COMPLETED FOR STAGE 2 IRIS DETOUR EXPECTED DURATION IS 12 MONTHS.













Revegetation of Affected Areas

- Areas impacted by construction will be replanted
- ➤ Construction on NCC lands:
 - 2 for 1 tree replacement policy
- Inventory of all trees already undertaken
- ➤ New Pinecrest creek bed will be naturalized








Renaturalization of Pinecrest Creekbed





Connectivity







Next Steps

- 1. Address feedback from the community in upcoming RFP
- 2. RFP out to tender, Late June ,2017
- 3. RFP bids received, March, 2018
- 4. Award of Stage 2 contract, June, 2018
- 5. Construction start, late 2018/early 2019
- 6. Confederation West LRT open for revenue service, end of 2023







Ottawa Butternut Tree Inventory Legend - LRT Alignment Rivers and Streams Road Segments **Butternut Health** Healthy Some Canker Heavily Cankered Dead **Ottawa** MORRISON HERSHFIELD **Butternut Health** Confederation Line West




LRT Alignment at Iris St







Iris Station Transit Network Servicing











Iris Street Bridge







CC Transpo



Meandering Creek Plan PARKWAY DRIVE VEGETATED PROPOSED PARKWAY DE RSS WALL -45,0mx12mx3,2m SEE NOTE 10 **CULVERT 2** 1524mm EX, FLOODPLAIN -LOW FLOW WATERMAIN CORRIDOR CHANNEL CENTRELINE 3.0m SETBACK TO EX. WATERMAIN REALIGNED CHANNEL PROPOSED 30.0mx10mx3.2m **CULVERT 1** IRIS STATION المحمل المجوب APPROX. 100YR. WATER LEVEL EX. TWIN 120.0mx5.0mx1.9m ABANDONED CULVERT TO BE REMOVED CHANNEL TO BE **PINECREST** BUTTERNUT CREEK RESTORED -MULTI-USE TREES - SEE SEE NOTE 8 **PATHWAY** NOTE 9









Creek Cross-Section

